

ELECTRICAL INSTALLATION CERTIFICATE

Issued in accordance with British Standard 7671 - Requirements for Electrical Installations by an
Approved Contractor or Conforming Body enrolled with NICEIC, Warwick House, Houghton Hall Park,
Houghton Regis, Dunstable, LU5 5ZX

DETAILS OF THE CLIENT

Client /
Address: KIER LIVING, No. 2, ULYSSES HOUSE, HERON ROAD, SOWTON IND EST, EXETER

Postcode: EX2 7PH

DETAILS OF THE INSTALLATION

Address: BLOCK A, STATION ROAD, PENRYN, CORNWALL

Postcode: TR10 8HF

The installation is:

New ☒

An
addition ☐

An
alteration ☐

Extent of the
installation
covered by this
certificate:

BLOCK A

DESIGN

I/We, being the person(s) responsible for the design of the electrical installation (as indicated by my/our signature(s) below), particulars of which are described above, having exercised reasonable skill and care when carrying out the design, hereby CERTIFY that the design work for which I/we have been responsible is, to the best of my/our knowledge and belief, in accordance with BS 7671 amended to 2011 (date) except for the departures, if any, detailed as follows:

Details of departures from BS 7671, as amended (Regulations 120.3,133.5):

The extent of liability of the signatory/signatories is limited to the work described above as the subject of this certificate.
For the **DESIGN** of the installation:

** (Where there is divided responsibility for the design)

Signature _____ Date 08/08/2012 Name (CAPITALS) _____ Designer 1

Signature _____ Date 08/08/2012 Name (CAPITALS) _____ ** Designer 2

CONSTRUCTION

I/We, being the person(s) responsible for the construction of the electrical installation (as indicated by my/our signature below), particulars of which are described above, having exercised reasonable skill and care when carrying out the construction, hereby CERTIFY that the construction work for which I/we have been responsible is, to the best of my/our knowledge and belief, in accordance with BS 7671 amended to (date) except for the departures, if any, detailed as follows:

Details of departures from BS 7671, as amended (Regulations 120.3,133.5):

The extent of liability of the signatory is limited to the work described above as the subject of this certificate.
For the **CONSTRUCTION** of the installation:

Signature _____ Date 08/08/2012 Name (CAPITALS) _____ Constructor

INSPECTION AND TESTING

I/We, being the person(s) responsible for the inspection and testing of the electrical installation (as indicated by my/our signatures below), particulars of which are described above, having exercised reasonable skill and care when carrying out the inspection and testing, hereby CERTIFY that the work for which I/we have been responsible is, to the best of my/our knowledge and belief, in accordance with BS 7671 amended to (date) except for the departures, if any, detailed as follows:

Details of departures from BS 7671, as amended (Regulations 120.3,133.5):

The extent of liability of the signatory/signatories is limited to the work described above as the subject of this certificate.
For the **INSPECTION AND TESTING** of the installation:

Signature _____ Date 08/08/2012 Signature _____ Date 08/08/2012

Name (CAPITALS) _____ Inspector Name (CAPITALS) _____ Qualified Supervisor†

DESIGN, CONSTRUCTION, INSPECTION AND TESTING *



* This box to be completed only where the design, construction, inspection and testing have been the responsibility of one person.

I, being the person responsible for the design, construction, inspection and testing of the electrical installation (as indicated by my signature below), particulars of which are described above, having exercised reasonable skill and care when carrying out the design, construction, inspection and testing, hereby CERTIFY that the said work for which I have been responsible is to the best of my knowledge and belief, in accordance with BS 7671, amended to 2011 (date) except for the departures, if any, detailed as follows:

Details of departures from BS 7671, as amended (Regulations 120.3,133.5):

The extent of liability of the signatory is limited to the work described above as the subject of this certificate.
For the **DESIGN**, the **CONSTRUCTION** and the **INSPECTION AND TESTING** of the installation:

Reviewed by

Signature  Date 08/08/2012 Signature  Date 08/08/2012

Name (CAPITALS) D BUCKNALL Name (CAPITALS) A N MCDONALD Qualified Supervisor††

† Where the inspection and testing have been carried out by an Approved Contractor, the inspection and testing results are to be reviewed by the registered Qualified Supervisor.

†† Where the design, the construction, and the inspection and testing have been the responsibility of one person, the inspection and testing results are to be reviewed by the registered Qualified Supervisor.

PARTICULARS OF THE ORGANISATION(S) RESPONSIBLE FOR THE ELECTRICAL INSTALLATION

DESIGN (1)	Organisation	† Addinalls Limited	
Address:	Unit 5A PARKENGUE KERNICK INDUSTRIAL ESTATE PENRYN CORNWALL	Postcode: TR10 9EP	NICEIC Enrolment No (where appropriate) D01096400 Branch number: (if applicable)
DESIGN (2)	Organisation	† Addinalls Limited	
Address:	Unit 5A PARKENGUE KERNICK INDUSTRIAL ESTATE PENRYN CORNWALL	Postcode: TR10 9EP	NICEIC Enrolment No (where appropriate) D01096400 Branch number: (if applicable)
CONSTRUCTION	Organisation	Addinalls Limited	
Address:	Unit 5A PARKENGUE KERNICK INDUSTRIAL ESTATE PENRYN CORNWALL	Postcode: TR10 9EP	NICEIC Enrolment No (Essential Information) D01096400 Branch number: (if applicable)
INSPECTION AND TESTING	Organisation	† Addinalls Limited	
Address:	Unit 5A PARKENGUE KERNICK INDUSTRIAL ESTATE PENRYN CORNWALL	Postcode: TR10 9EP	NICEIC Enrolment No (where appropriate) D01096400 Branch number: (if applicable)

SUPPLY CHARACTERISTICS AND EARTHING ARRANGEMENTS

Tick boxes and enter details, as appropriate

System Type(s)	Number and Type of Live Conductors				Nature of Supply Parameters				Characteristics of Primary Supply Overcurrent Protective Device(s)		
TN-S	<input checked="" type="checkbox"/>	a.c.	<input checked="" type="checkbox"/>	d.c.	N/A	Nominal Voltage(s): U ₍₁₎	230	V	U ₀ (1)	V	BS(EN) BS 1361 Fuse HBC Domestic Type 2 Rated current 250 A Short-circuit capacity 36 kA
TN-C-S	N/A	1-phase (2 wire)	N/A	1-phase (3 wire)	N/A	Nominal frequency, f ⁽¹⁾	50	Hz	Notes: (1) by enquiry		
TN-C	N/A	2-phase (3 wire)	N/A	3 pole	N/A	Prospective fault current, I _p ⁽²⁾⁽³⁾	4.6	kA	(2) by enquiry or by measurement		
TT	N/A	3-phase (3 wire)	N/A	3-phase (4 wire)	<input checked="" type="checkbox"/>	External earth fault loop impedance, Z _e ⁽²⁾⁽³⁾	.05	Ω	(3) where more than one supply, record the higher or highest values		
IT	N/A	Other				Number of supplies	1		(4) by measurement		

PARTICULARS OF INSTALLATION AT THE ORIGIN

Tick boxes and enter details, as appropriate

Means of Earthing Distributor's facility: <input checked="" type="checkbox"/> Installation earth electrode: N/A		Details of Installation Earth Electrode (where applicable) Type: <input type="text"/> Location: <input type="text"/> Electrode resistance, R _A : <input type="text"/> (Ω) Method of measurement: <input type="text"/>	
Main Switch or Circuit-Breaker * (applicable only where an RCD is suitable and is used as a main circuit-breaker) Type: BS(EN) BS 1361 Fuse HBC D No of Poles: 3 + 1 Supply conductors material: Copper Supply conductors csa: 95		Maximum Demand (Load) 250 Amps Protective measures against electric shock: ADS Protective Bonding Conductors Earthing conductor: Copper Conductor material: Copper Conductor csa: 50 mm ² Continuity/connection verified: <input checked="" type="checkbox"/> Main protective bonding conductors: Copper Conductor material: Copper Conductor csa: 50 mm ² Continuity/connection verified: <input checked="" type="checkbox"/> Bonding of extraneous-conductive parts: Water service: <input checked="" type="checkbox"/> Oil service: N/A Lightning protection: N/A Gas Service: <input checked="" type="checkbox"/> Structural steel: N/A Other incoming service(s): N/A	

COMMENTS ON EXISTING INSTALLATION

In the case of an alteration or additions see Section 633

Note: Enter 'NONE' or, where appropriate, the page number(s) of additional page(s) of comments on the existing installation.

NEXT INSPECTION

§ Enter interval in terms of years, months or weeks, as appropriate

I/We the designer(s), RECOMMEND that this installation is further inspected and tested after an interval of not more than

§

† Where the Approved Contractor responsible for the construction of the electrical installation has also been responsible for the design and the inspection and testing of that installation, the 'Particulars of the Organisation responsible for the Electrical Installation' may be recorded only in the section entitled 'CONSTRUCTION'

❖ Where a number of sources are available to supply the installation, and where the data given for the primary source may differ from other sources, a separate sheet must be provided which identifies the relevant information relating to each additional source.

SCHEDULE OF ITEMS INSPECTED

† See note below

PROTECTIVE MEASURES AGAINST ELECTRIC SHOCK

Basic and fault protection

Extra low voltage

N/A SELV N/A PELV

Double or reinforced insulation

✓ Double or Reinforced Insulation

Basic Protection

✓ Insulation of live parts ✓ Barriers or enclosures

N/A Obstacles ** N/A Placing out of reach **

Fault protection

Automatic disconnection of supply

✓ Presence of earthing conductor

✓ Presence of circuit protective conductors

✓ Presence of main protective bonding conductors

N/A Presence of earthing arrangements for combined protective and functional purposes

N/A Presence of adequate arrangements for alternative source(s), where applicable

N/A FELV

✓ Choice and setting of protective and monitoring devices (for fault protection and/or overcurrent protection)

Non-conducting location **

N/A Absence of protective conductors

Earth-free equipotential bonding**

N/A Presence of earth-free equipotential bonding

Electrical separation

✓ For one item of current using equipment

N/A For more than one item of current using equipment**

Additional protection

✓ Presence of residual current device(s)

N/A Presence of supplementary bonding conductors

**** for use in controlled supervised/conditions only**

Prevention of mutual detrimental influence

✓ Proximity of non-electrical services and other influences

✓ Segregation of Band I and Band II circuits or Band II insulation used

✓ Segregation of safety Circuits

Identification

✓ Presence of diagrams, instructions, circuit charts and similar information

✓ Presence of danger notices and other warning notices

✓ Labelling of protective devices, switches and terminals

✓ identification of conductors

Cables and Conductors

✓ Selection of conductors for current carrying capacity and voltage drop

✓ Erection methods

✓ Routing of cables in prescribed zones

✓ Cables incorporating earthed armour or sheath or run in an earthed wiring system, or otherwise protected against nails, screws and the like

✓ Additional protection by 30mA RCD for cables concealed in walls (where required, in premises not under the supervision of skilled or instructed persons)

✓ Connection of conductors

✓ Presence of fire barriers, suitable seals and protection against thermal effects

General

✓ Presence and correct location of appropriate devices for isolation and switching

✓ Adequacy of access to switchgear and other equipment

✓ Particular protective measures for special installations and locations

✓ Connection of single-pole devices for protection or switching in line conductors only

✓ Correct connection of accessories and equipment

N/A Presence of undervoltage protective devices

✓ Selection of equipment and protective measures appropriate to external influences

✓ Selection of appropriate functional switching devices

SCHEDULE OF ITEMS TESTED

† See note below

✓ External earth fault loop impedance, Z_e

N/A Installation earth electrode resistance, R_A

✓ Continuity of protective conductors

✓ Continuity of ring final circuit conductors

✓ Insulation resistance between live conductors

✓ Insulation resistance between live conductors and Earth

✓ Protection by separation of circuits

✓ Basic protection by barrier or enclosure provided during erection

N/A Insulation of non-conducting floors or walls

✓ Polarity

✓ Earth fault loop impedance, Z_s

N/A Verification of phase sequence

✓ Operation of residual current devices

✓ Functional testing of assemblies

✓ Verification of voltage drop

SCHEDULE OF ADDITIONAL RECORDS* (See attached schedule)

Page No(s)

Note: Additional page(s) must be identified by the Electrical Installation Certificate serial number and page number(s).

† **All boxes must be completed.** ✓ indicates that an inspection or a test was carried out and that the result was **satisfactory**. 'N/A' indicates that an inspection or a test was **not applicable** to the particular installation

* Where the electrical works to which this certificate relates includes the installation of a fire alarm system and/or an emergency lighting system (or a part of such system), this electrical safety certificate should be accompanied by the particular certificate(s) for the system(s).

This form is based on the model shown in Appendix 6 of BS7671 (as amended).

Published by the NICEIC a part of the Ascitiva Group © Copyright The Electrical Safety Council (Jan 2011)

Duplicate (To be retained by the contractor)


SCHEDULE OF TEST RESULTS FOR THE INSTALLATION

TEST RESULTS

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION							Test instruments (serial numbers) used:			
Characteristics at this distribution board							Earth fault loop impedance	6111-772/070907/1810	RCD	
Yes	Confirmation of supply polarity									
* See note below										
Z _s	0.05	Ω	Operating times of associated RCD (if any)	At I _{Δn}	N/A	ms				
I _{pf}	4.6	kA		At 5I _{Δn}	N/A	ms	Insulation resistance	6111-772/070907/1810	Other	
							Continuity	6111-772/070907/1810	Other	

[illegible]

* Note: Where the installation can be supplied by more than one source, such as primary source (eg public supply) and a secondary source (eg standby generator), the higher or highest values must be recorded.

TESTED BY			
Signature:		Position:	Electrician
Name: (CAPITALS)	D SHEPHERD	Date of testing:	27/08/2012

Duplicate (To be retained by the contractor)


SCHEDULE OF TEST RESULTS FOR THE INSTALLATION

TEST RESULTS

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION							Test instruments (serial numbers) used:			
Characteristics at this distribution board							Earth fault loop impedance	6111-772/070907/1810	RCD	6111-772/070907/1810
Yes	Confirmation of supply polarity									
* See note below							Insulation resistance	6111-772/070907/1810	Other	
Z _s	0.06	Ω	Operating times of associated RCD (if any)	At I _{Δn}	N/A	ms				
I _{pf}	3.8	kA		At 5I _{Δn}	N/A	ms	Continuity	6111-772/070907/1810	Other	

[illegible]

* *Note: Where the installation can be supplied by more than one source, such as primary source (eg public supply) and a secondary source (eg standby generator), the higher or highest values must be recorded.*

TESTED BY			
Signature:		Position:	Electrician
Name: (CAPITALS)	D SHEPHERD	Date of testing:	24/08/2012

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION

CIRCUIT DETAILS

TO BE COMPLETED IN EVERY CASE		TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*											
Location of distribution board:	CF2 KITCHEN	Supply to distribution board is from:	A-1F-CF2 - 3 /L1				No of phases:	1	Nominal voltage:	230	V		
		Overcurrent protective device for the distribution circuit:					Associated RCD (if any): BS(EN)	61009					
Distribution board designation:	A-1F-CF2-CR	Type: BS(EN)	BS EN 61009 RCD/RCBO C			Rating:	40	A	RCD No of poles:	2	IΔn	30	mA

[illegible]

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	0 (Other - please state)
Thermoplastic insulated sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided, on continuation schedules.

This form is based on the model shown in Appendix 6 of BS7671 (as amended).
Published by the NICEIC a part of the Ascortiva Group © Copyright The Electrical Safety Council (Jan 2011)

Page 8 of

59

**See next page for
Schedule of Test Results**

Duplicate (To be retained by the contractor)


SCHEDULE OF TEST RESULTS FOR THE INSTALLATION

TEST RESULTS

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION							Test instruments (serial numbers) used:			
Characteristics at this distribution board							Earth fault loop impedance	6111-772/070907/1810	RCD	6111-772/070907/1810
Yes	Confirmation of supply polarity									
* See note below										
Z _s	.12	Ω	Operating times of associated RCD (if any)	At I _{Δn}	27.3	ms	Insulation resistance	6111-772/070907/1810	Other	
I _{pf}	1.9	kA		At 5I _{Δn}	17.4	ms	Continuity	6111-772/070907/1810	Other	

[illegible]

* Note: Where the installation can be supplied by more than one source, such as primary source (eg public supply) and a secondary source (eg standby generator), the higher or highest values must be recorded.

TESTED BY			
Signature:		Position:	Electrician
Name: (CAPITALS)	D SHEPHERD	Date of testing:	27/08/2012

Duplicate (To be retained by the contractor)

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION

CIRCUIT DETAILS

TO BE COMPLETED IN EVERY CASE		TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*									
Location of distribution board:	BEDROOM 2, CF2	Supply to distribution board is from:	A-1F-CF2 - 5 /L1				No of phases:	1	Nominal voltage:	230	V
Distribution board designation:	A-1F-CF2-B2	Overcurrent protective device for the distribution circuit:					Associated RCD (if any):	BS(EN) 61009			
		Type: BS(EN)	BS EN 61009 RCD/RCBO C			Rating:	20	A	RCD No of poles:	2	I _{Δn}

[illegible]

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	0 (Other - please state)
Thermoplastic insulated sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided, on continuation schedules.

This form is based on the model shown in Appendix 6 of BS7671 (as amended).
Published by the NICEIC a part of the Ascortiva Group © Copyright The Electrical Safety Council (Jan 2011)

**See next page for
Schedule of Test Results**

Duplicate (To be retained by the contractor)


SCHEDULE OF TEST RESULTS FOR THE INSTALLATION

TEST RESULTS

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION							Test instruments (serial numbers) used:			
Characteristics at this distribution board							Earth fault loop impedance	6111-772/070907/1810	RCD	6111-772/070907/1810
Yes	Confirmation of supply polarity									
* See note below										
Z _s	.40	Ω	Operating times of associated RCD (if any)	At I _{Δn}	17.4	ms	Insulation resistance	6111-772/070907/1810	Other	
I _{pr}	.55	kA		At 5I _{Δn}	18.2	ms	Continuity	6111-772/070907/1810	Other	

[illegible]

* Note: Where the installation can be supplied by more than one source, such as primary source (eg public supply) and a secondary source (eg standby generator), the higher or highest values must be recorded.

TESTED BY			
Signature:		Position:	Electrician
Name: (CAPITALS)	D SHEPHERD	Date of testing:	24/08/2012

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION

CIRCUIT DETAILS

TO BE COMPLETED IN EVERY CASE		TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*											
Location of distribution board:	BEDROOM 3, CF2	Supply to distribution board is from:	A-1F-CF2 - 6 /L1				No of phases:	1	Nominal voltage:	230	V		
		Overcurrent protective device for the distribution circuit:					Associated RCD (if any):	BS(EN) 61009					
Distribution board designation:	A-1F-CF2-B3	Type: BS(EN)	BS EN 61009 RCD/RCBO C			Rating:	20	A	RCD No of poles:	2	IΔn	30	mA

[illegible]

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided, on continuation schedules.

This form is based on the model shown in Appendix 6 of BS7671 (as amended).
Published by the NICEIC a part of the Ascortiva Group © Copyright The Electrical Safety Council (Jan 2011)

Page 14 of

59

**See next page for
Schedule of Test Results**

Duplicate (To be retained by the contractor)


SCHEDULE OF TEST RESULTS FOR THE INSTALLATION

TEST RESULTS

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION							Test instruments (serial numbers) used:			
Characteristics at this distribution board							Earth fault loop impedance	6111-772/070907/1810	RCD	6111-772/070907/1810
Yes		Confirmation of supply polarity								
* See note below										
Z _s	.25	Ω	Operating times of associated RCD (if any)	At I _{Δn}	28.9	ms	Insulation resistance	6111-772/070907/1810	Other	
I _{pr}	.9	kA		At 5I _{Δn}	18.3	ms	Continuity	6111-772/070907/1810	Other	

[illegible]

* *Note: Where the installation can be supplied by more than one source, such as primary source (eg public supply) and a secondary source (eg standby generator), the higher or highest values must be recorded.*

TESTED BY			
Signature:		Position:	Electrician
Name: (CAPITALS)	D SHEPHERD	Date of testing:	24/08/2012

Duplicate (To be retained by the contractor)


SCHEDULE OF TEST RESULTS FOR THE INSTALLATION

TEST RESULTS

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION							Test instruments (serial numbers) used:			
Characteristics at this distribution board							Earth fault loop impedance	6111-772/070907/1810	RCD	6111-772/070907/1810
Yes	Confirmation of supply polarity									
* See note below										
Z _s .30	Ω	Operating times of associated RCD (if any)	At I _{Δn}	31.7	ms					
I _{pf} .76	kA		At 5I _{Δn}	18.7	ms	Insulation resistance	6111-772/070907/1810	Other		
						Continuity	6111-772/070907/1810	Other		

[illegible]

* Note: Where the installation can be supplied by more than one source, such as primary source (eg public supply) and a secondary source (eg standby generator), the higher or highest values must be recorded.

TESTED BY			
Signature:		Position:	Electrician
Name: (CAPITALS)	D SHEPHERD	Date of testing:	24/08/2012

Duplicate (To be retained by the contractor)


SCHEDULE OF TEST RESULTS FOR THE INSTALLATION

TEST RESULTS

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION							Test instruments (serial numbers) used:			
Characteristics at this distribution board							Earth fault loop impedance	6111-772/070907/1810	RCD	6111-772/070907/1810
Yes	Confirmation of supply polarity									
* See note below										
Z _s	0.22	Ω	Operating times of associated RCD (if any)	At I _{Δn}	18.9	ms	Insulation resistance	6111-772/070907/1810	Other	
I _{pf}	1.1	kA		At 5I _{Δn}	18.3	ms				

[illegible]

* *Note: Where the installation can be supplied by more than one source, such as primary source (eg public supply) and a secondary source (eg standby generator), the higher or highest values must be recorded.*

TESTED BY			
Signature:		Position:	Electrician
Name: (CAPITALS)	D SHEPHERD	Date of testing:	24/08/2012

Duplicate (To be retained by the contractor)

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION

CIRCUIT DETAILS

TO BE COMPLETED IN EVERY CASE		TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*											
Location of distribution board:	BEDROOM 6, CF2	Supply to distribution board is from:	A-1F-CF2 - 9 /L1				No of phases:	1	Nominal voltage:	230	V		
		Overcurrent protective device for the distribution circuit:					Associated RCD (if any):	BS(EN) 61009					
Distribution board designation:	A-1F-CF2-B6	Type: BS(EN)	BS EN 61009 RCD/RCBO C			Rating:	20	A	RCD No of poles:	2	IΔn	30	mA

[illegible]

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided, on continuation schedules.

This form is based on the model shown in Appendix 6 of BS7671 (as amended).
Published by the NICEIC a part of the Ascortiva Group © Copyright The Electrical Safety Council (Jan 2011)

Page 20 of

59

**See next page for
Schedule of Test Results**

Duplicate (To be retained by the contractor)


SCHEDULE OF TEST RESULTS FOR THE INSTALLATION

TEST RESULTS

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION							Test instruments (serial numbers) used:			
Characteristics at this distribution board							Earth fault loop impedance	6111-772/070907/1810	RCD	6111-772/070907/1810
Yes	Confirmation of supply polarity									
* See note below										
Z _s	.28	Ω	Operating times of associated RCD (if any)	At I _{Δn}	28.2	ms				
I _{pr}	.8	kA		At 5I _{Δn}	18.3	ms	Insulation resistance	6111-772/070907/1810	Other	
							Continuity	6111-772/070907/1810	Other	

[illegible]

* *Note: Where the installation can be supplied by more than one source, such as primary source (eg public supply) and a secondary source (eg standby generator), the higher or highest values must be recorded.*

TESTED BY			
Signature:		Position:	Electrician
Name: (CAPITALS)	D SHEPHERD	Date of testing:	24/08/2012

Duplicate (To be retained by the contractor)

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION

CIRCUIT DETAILS

TO BE COMPLETED IN EVERY CASE		TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*							
Location of distribution board:		Supply to distribution board is from:	A-1F-CF2 - 10 /L1		No of phases:		Nominal voltage:		V
Distribution board designation:	A-1F-CF2-B7	Overcurrent protective device for the distribution circuit:			Associated RCD (if any):	BS(EN)			
		Type: BS(EN)		Rating:		A	RCD No of poles:		I _{Δn}

[illegible]

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	0 (Other - please state)
Thermoplastic insulated sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided, on continuation schedules.

This form is based on the model shown in Appendix 6 of BS7671 (as amended).
Published by the NICEIC a part of the Ascortiva Group © Copyright The Electrical Safety Council (Jan 2011)

Duplicate (To be retained by the contractor)

**See next page for
Schedule of Test Results**


SCHEDULE OF TEST RESULTS FOR THE INSTALLATION

TEST RESULTS

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION							Test instruments (serial numbers) used:			
Characteristics at this distribution board							Earth fault loop impedance	6111-772/070907/1810	RCD	6111-772/070907/1810
Yes	Confirmation of supply polarity									
* See note below										
Z _s	.44	Ω	Operating times of associated RCD (if any)	At I _{Δn}	29.9	ms				
I _{pr}	.5	kA		At 5I _{Δn}	10.9	ms	Insulation resistance	6111-772/070907/1810	Other	
							Continuity	6111-772/070907/1810	Other	

[illegible]

* *Note: Where the installation can be supplied by more than one source, such as primary source (eg public supply) and a secondary source (eg standby generator), the higher or highest values must be recorded.*

TESTED BY			
Signature:		Position:	Electrician
Name: (CAPITALS)	D SHEPHERD	Date of testing:	24/08/2012

Duplicate (To be retained by the contractor)


SCHEDULE OF TEST RESULTS FOR THE INSTALLATION

TEST RESULTS

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION							Test instruments (serial numbers) used:			
Characteristics at this distribution board							Earth fault loop impedance	6111-772/070907/1810	RCD	6111-772/070907/1810
Yes		Confirmation of supply polarity								
* See note below										
Z _s	0.06	Ω	Operating times of associated RCD (if any)	At I _{Δn}	N/A	ms				
I _{pf}	3.8	kA		At 5I _{Δn}	N/A	ms	Insulation resistance	6111-772/070907/1810	Other	
							Continuity	6111-772/070907/1810	Other	

[illegible]

* Note: Where the installation can be supplied by more than one source, such as primary source (eg public supply) and a secondary source (eg standby generator), the higher or highest values must be recorded.

TESTED BY			
Signature:		Position:	Electrician
Name: (CAPITALS)	D SHEPHERD	Date of testing:	08/08/2012

Duplicate (To be retained by the contractor)


SCHEDULE OF TEST RESULTS FOR THE INSTALLATION

TEST RESULTS

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION							Test instruments (serial numbers) used:			
Characteristics at this distribution board							Earth fault loop impedance	6111-772/070907/1810	RCD	6111-772/070907/1810
Yes	Confirmation of supply polarity									
* See note below										
Z _s	.16	Ω	Operating times of associated RCD (if any)	At I _{Δn}	27.9	ms	Insulation resistance	6111-772/070907/1810	Other	
I _{pf}	1.4	kA		At 5I _{Δn}	27.9	ms	Continuity	6111-772/070907/1810	Other	

[illegible]

* Note: Where the installation can be supplied by more than one source, such as primary source (eg public supply) and a secondary source (eg standby generator), the higher or highest values must be recorded.

TESTED BY			
Signature:		Position:	Engineer
Name: (CAPITALS)	MATT FLETCHER	Date of testing:	27/08/2012


SCHEDULE OF TEST RESULTS FOR THE INSTALLATION

TEST RESULTS

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION							Test instruments (serial numbers) used:			
Characteristics at this distribution board							Earth fault loop impedance	6111-772/070907/1810	RCD	6111-772/070907/1810
Yes	Confirmation of supply polarity									
* See note below										
Z _s	.41	Ω	Operating times of associated RCD (if any)	At I _{Δn}	38.1	ms				
I _{pr}	.56	kA		At 5I _{Δn}	28.1	ms	Insulation resistance	6111-772/070907/1810	Other	

[illegible]

* *Note: Where the installation can be supplied by more than one source, such as primary source (eg public supply) and a secondary source (eg standby generator), the higher or highest values must be recorded.*

TESTED BY			
Signature:		Position:	Electrician
Name: (CAPITALS)	D SHEPHERD	Date of testing:	08/08/2012

Duplicate (To be retained by the contractor)

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION

CIRCUIT DETAILS

TO BE COMPLETED IN EVERY CASE		TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*									
Location of distribution board:	BEDROOM 2, CF1	Supply to distribution board is from:	A-GF-CF1 - 5 /L1				No of phases:	1	Nominal voltage:	230	V
Distribution board designation:	A-GF-CF1-B2	Overcurrent protective device for the distribution circuit:					Associated RCD (if any):	61009 RCD/RCBO C			
		Type: BS(EN)	BS EN 61009 RCD/RCBO C			Rating:	20	A	RCD No of poles:	2	I _{Δn}

[illegible]

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided, on continuation schedules.

This form is based on the model shown in Appendix 6 of BS7671 (as amended).
Published by the NICEIC a part of the Ascortiva Group © Copyright The Electrical Safety Council (Jan 2011)

Page 30 of

59

**See next page for
Schedule of Test Results**

Duplicate (To be retained by the contractor)


SCHEDULE OF TEST RESULTS FOR THE INSTALLATION

TEST RESULTS

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION							Test instruments (serial numbers) used:			
Characteristics at this distribution board							Earth fault loop impedance	6111-772/070907/1810	RCD	6111-772/070907/1810
Yes	Confirmation of supply polarity									
* See note below										
Z _s	.36	Ω	Operating times of associated RCD (if any)	At I _{Δn}	31.4	ms	Insulation resistance	6111-772/070907/1810	Other	
I _{pr}	.62	kA		At 5I _{Δn}	20.2	ms	Continuity	6111-772/070907/1810	Other	

[illegible]

* *Note: Where the installation can be supplied by more than one source, such as primary source (eg public supply) and a secondary source (eg standby generator), the higher or highest values must be recorded.*

TESTED BY			
Signature:		Position:	Electrician
Name: (CAPITALS)	D SHEPHERD	Date of testing:	24/08/2012

Duplicate (To be retained by the contractor)

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION

CIRCUIT DETAILS

TO BE COMPLETED IN EVERY CASE		TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*									
Location of distribution board:	BEDROOM 3, CF1	Supply to distribution board is from:	A-GF-CF1 - 6 /L1				No of phases:	2	Nominal voltage:	230	V
Distribution board designation:	A-GF-CF1-B3	Overcurrent protective device for the distribution circuit:					Associated RCD (if any):	61009 RCD /RCBO C			
		Type: BS(EN)	BS EN 61009 RCD/RCBO C			Rating:	20	A	RCD No of poles:	2	I _{Δn}

[illegible]

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	0 (Other - please state)
Thermoplastic insulated sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided, on continuation schedules.

This form is based on the model shown in Appendix 6 of BS7671 (as amended).
Published by the NICEIC a part of the Ascortiva Group © Copyright The Electrical Safety Council (Jan 2011)

**See next page for
Schedule of Test Results**


SCHEDULE OF TEST RESULTS FOR THE INSTALLATION

TEST RESULTS

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION							Test instruments (serial numbers) used:			
Characteristics at this distribution board							Earth fault loop impedance	6111-772/070907/1810	RCD	6111-772/070907/1810
Yes	Confirmation of supply polarity									
* See note below										
Z _s	.34	Ω	Operating times of associated RCD (if any)	At I _{Δn}	28.9	ms	Insulation resistance	6111-772/070907/1810	Other	
I _{pr}	.65	kA		At 5I _{Δn}	18.3	ms	Continuity	6111-772/070907/1810	Other	

[illegible]

* Note: Where the installation can be supplied by more than one source, such as primary source (eg public supply) and a secondary source (eg standby generator), the higher or highest values must be recorded.

TESTED BY			
Signature:		Position:	Electrician
Name: (CAPITALS)	D SHEPHERD	Date of testing:	24/08/2012

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION

CIRCUIT DETAILS

TO BE COMPLETED IN EVERY CASE		TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*											
Location of distribution board:	BEDROOM 4, CF1	Supply to distribution board is from:	A-GF-CF1 - 7 /L1				No of phases:	2	Nominal voltage:	230	V		
		Overcurrent protective device for the distribution circuit:					Associated RCD (if any):	61009 RCD/RCBO C					
Distribution board designation:	A-GF-CF1-B4	Type: BS(EN)	BS EN 61009 RCD/RCBO C			Rating:	20	A	RCD No of poles:	2	IΔn	30	mA

[illegible]

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided, on continuation schedules.

This form is based on the model shown in Appendix 6 of BS7671 (as amended).
Published by the NICEIC a part of the Ascortiva Group © Copyright The Electrical Safety Council (Jan 2011)

Page 34 of 59

**See next page for
Schedule of Test Results**

Duplicate (To be retained by the contractor)


SCHEDULE OF TEST RESULTS FOR THE INSTALLATION

TEST RESULTS

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION						Test instruments (serial numbers) used:			
Characteristics at this distribution board						Earth fault loop impedance	6111-772/070907/1810	RCD	6111-772/070907/1810
Yes	Confirmation of supply polarity								
* See note below						Insulation resistance	6111-772/070907/1810	Other	
Z _s	.33	Ω	Operating times of associated RCD (if any)	At I _{Δn}	ms				
I _{pf}	.7	kA		At 5I _{Δn}	ms	Continuity	6111-772/070907/1810	Other	

[illegible]

* Note: Where the installation can be supplied by more than one source, such as primary source (eg public supply) and a secondary source (eg standby generator), the higher or highest values must be recorded.

TESTED BY			
Signature:		Position:	Electrician
Name: (CAPITALS)	D SHEPHERD	Date of testing:	24/08/2012

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION

CIRCUIT DETAILS

TO BE COMPLETED IN EVERY CASE		TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*											
Location of distribution board:	BEDROOM 5, CF1	Supply to distribution board is from:	A-GF-CF1 - 8 /L1				No of phases:	2	Nominal voltage:	230	V		
		Overcurrent protective device for the distribution circuit:					Associated RCD (if any):	BS(EN) 61009 RCD/RCBO					
Distribution board designation:	A-GF-CF1-B5	Type: BS(EN)	BS EN 61009 RCD/RCBO C			Rating:	20	A	RCD No of poles:	2	IΔn	30	mA

[illegible]

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	0 (Other - please state)
Thermoplastic insulated sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided, on continuation schedules.

This form is based on the model shown in Appendix 6 of BS7671 (as amended).
Published by the NICEIC a part of the Ascortiva Group © Copyright The Electrical Safety Council (Jan 2011)

**See next page for
Schedule of Test Results**


SCHEDULE OF TEST RESULTS FOR THE INSTALLATION

TEST RESULTS

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION							Test instruments (serial numbers) used:			
Characteristics at this distribution board							Earth fault loop impedance	6111-772/070907/1810	RCD	6111-772/070907/1810
Yes		Confirmation of supply polarity								
* See note below										
Z _s	.26	Ω	Operating times of associated RCD (if any)	At I _{Δn}	27.5	ms				
I _{pr}	.95	kA		At 5I _{Δn}	17.9	ms	Insulation resistance	6111-772/070907/1810	Other	
							Continuity	6111-772/070907/1810	Other	

[illegible]

* *Note: Where the installation can be supplied by more than one source, such as primary source (eg public supply) and a secondary source (eg standby generator), the higher or highest values must be recorded.*

TESTED BY			
Signature:		Position:	Electrician
Name: (CAPITALS)	D SHEPHERD	Date of testing:	27/08/2012

Duplicate (To be retained by the contractor)

Duplicate (To be retained by the contractor)


SCHEDULE OF TEST RESULTS FOR THE INSTALLATION

TEST RESULTS

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION							Test instruments (serial numbers) used:			
Characteristics at this distribution board							Earth fault loop impedance	6111-772/070907/1810	RCD	6111-772/070907/1810
Yes	Confirmation of supply polarity									
* See note below										
Z _s	.27	Ω	Operating times of associated RCD (if any)	At I _{Δn}	28.5	ms				
I _{pr}	.85	kA		At 5I _{Δn}	18.2	ms	Continuity	6111-772/070907/1810	Other	

[illegible]

* *Note: Where the installation can be supplied by more than one source, such as primary source (eg public supply) and a secondary source (eg standby generator), the higher or highest values must be recorded.*

TESTED BY			
Signature:		Position:	Electrician
Name: (CAPITALS)	D SHEPHERD	Date of testing:	27/08/2012

Duplicate (To be retained by the contractor)


SCHEDULE OF TEST RESULTS FOR THE INSTALLATION

TEST RESULTS

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION							Test instruments (serial numbers) used:			
Characteristics at this distribution board							Earth fault loop impedance	6111-772/070907/1810	RCD	6111-772/070907/1810
Yes	Confirmation of supply polarity									
* See note below										
Z _s	.40	Ω	Operating times of associated RCD (if any)	At I _{Δn}	28.5	ms				
I _{pr}	.57	kA		At 5I _{Δn}	18.2	ms	Insulation resistance	6111-772/070907/1810	Other	
							Continuity	6111-772/070907/1810	Other	

[illegible]

* *Note: Where the installation can be supplied by more than one source, such as primary source (eg public supply) and a secondary source (eg standby generator), the higher or highest values must be recorded.*

TESTED BY			
Signature:		Position:	Electrician
Name: (CAPITALS)	D SHEPHERD	Date of testing:	27/08/2012

Duplicate (To be retained by the contractor)


SCHEDULE OF TEST RESULTS FOR THE INSTALLATION

TEST RESULTS

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION							Test instruments (serial numbers) used:			
Characteristics at this distribution board							Earth fault loop impedance	6111-772/070907/1810	RCD	6111-772/070907/1810
Yes	Confirmation of supply polarity									
* See note below										
Z _s	0.06	Ω	Operating times of associated RCD (if any)	At I _{Δn}	N/A	ms	Insulation resistance	6111-772/070907/1810	Other	
I _{pr}	3.0	kA		At 5I _{Δn}	N/A	ms	Continuity	6111-772/070907/1810	Other	

[illegible]

* *Note: Where the installation can be supplied by more than one source, such as primary source (eg public supply) and a secondary source (eg standby generator), the higher or highest values must be recorded.*

TESTED BY			
Signature:		Position:	Electrician
Name: (CAPITALS)	D SHEPHERD	Date of testing:	29/08/2012

Duplicate (To be retained by the contractor)

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION

CIRCUIT DETAILS

TO BE COMPLETED IN EVERY CASE		TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*										
Location of distribution board:	SITE STAFF FLAT	Supply to distribution board is from:	A-LANDLORDS - 3 /L1				No of phases:	1	Nominal voltage:	230	V	
		Overcurrent protective device for the distribution circuit:					Associated RCD (if any):	BS(EN) 61009				
Distribution board designation:	A-2F-SF	Type: BS(EN)	BS EN 61009 RCD/RCBO C		Rating:	40	A	RCD No of poles:	2	I Δ n	30	mA

[illegible]

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided, on continuation schedules.

This form is based on the model shown in Appendix 6 of BS7671 (as amended).
Published by the NICEIC a part of the Ascortiva Group © Copyright The Electrical Safety Council (Jan 2011)

**See next page for
Schedule of Test Results**


SCHEDULE OF TEST RESULTS FOR THE INSTALLATION

TEST RESULTS

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION							Test instruments (serial numbers) used:			
Characteristics at this distribution board							Earth fault loop impedance	6111-772/070907/1810	RCD	6111-772/070907/1810
Yes	Confirmation of supply polarity									
* See note below							Insulation resistance	6111-772/070907/1810	Other	
Z _s	.27	Ω	Operating times of associated RCD (if any)	At I _{Δn}	28.0	ms				
I _{pf}	.9	kA		At 5I _{Δn}	18.2	ms	Continuity	6111-772/070907/1810	Other	

[illegible]

* Note: Where the installation can be supplied by more than one source, such as primary source (eg public supply) and a secondary source (eg standby generator), the higher or highest values must be recorded.

TESTED BY			
Signature:		Position:	Electrician
Name: (CAPITALS)	D SHEPHERD	Date of testing:	27/08/2012

Duplicate (To be retained by the contractor)


SCHEDULE OF TEST RESULTS FOR THE INSTALLATION

TEST RESULTS

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION							Test instruments (serial numbers) used:			
Characteristics at this distribution board							Earth fault loop impedance	6111-772/070907/1810	RCD	6111-772/070907/1810
Yes		Confirmation of supply polarity								
* See note below										
Z _s	0.06	Ω	Operating times of associated RCD (if any)	At I _{Δn}	N/A	ms				
I _{pf}	3.8	kA		At 5I _{Δn}	N/A	ms	Insulation resistance	6111-772/070907/1810	Other	
							Continuity	6111-772/070907/1810	Other	

[illegible]

* Note: Where the installation can be supplied by more than one source, such as primary source (eg public supply) and a secondary source (eg standby generator), the higher or highest values must be recorded.

TESTED BY			
Signature:		Position:	Electrician
Name: (CAPITALS)	D SHEPHERD	Date of testing:	27/08/2012

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION

CIRCUIT DETAILS

TO BE COMPLETED IN EVERY CASE		TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*										
Location of distribution board:	CF3 KITCHEN	Supply to distribution board is from:	A-2F-CF3 - 3 /L1				No of phases:	1	Nominal voltage:	230	V	
		Overcurrent protective device for the distribution circuit:					Associated RCD (if any): BS(EN)	61009				
Distribution board designation:	A-2F-CF3-CR	Type: BS(EN)	BS EN 61009 RCD/RCBO C		Rating:	40	A	RCD No of poles:	2	I Δ n	30	mA

[illegible]

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	O (Other - please state)
Thermoplastic insulated/sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided, on continuation schedules.

This form is based on the model shown in Appendix 6 of BS7671 (as amended).
Published by the NICEIC a part of the Ascortiva Group © Copyright The Electrical Safety Council (Jan 2011)

Page 48 of 59

**See next page for
Schedule of Test Results**

Duplicate (To be retained by the contractor)


SCHEDULE OF TEST RESULTS FOR THE INSTALLATION

TEST RESULTS

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION							Test instruments (serial numbers) used:			
Characteristics at this distribution board							Earth fault loop impedance	6111-772/070907/1810	RCD	6111-772/070907/1810
Yes		Confirmation of supply polarity								
* See note below										
Z _s	.25	Ω	Operating times of associated RCD (if any)	At I _{Δn}	27.2	ms	Insulation resistance	6111-772/070907/1810	Other	
I _{pf}	.9	kA		At 5I _{Δn}	27.2	ms				

[illegible]

* *Note: Where the installation can be supplied by more than one source, such as primary source (eg public supply) and a secondary source (eg standby generator), the higher or highest values must be recorded.*

TESTED BY			
Signature:		Position:	Electrician
Name: (CAPITALS)	D SHEPHERD	Date of testing:	27/08/2012

Duplicate (To be retained by the contractor)

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION

CIRCUIT DETAILS

TO BE COMPLETED IN EVERY CASE		TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*									
Location of distribution board:	BEDROOM 1, CF3	Supply to distribution board is from:	A-2F-CF3 - 4 /L1				No of phases:	1	Nominal voltage:	230	V
Distribution board designation:	A-2F-CF3-B1	Overcurrent protective device for the distribution circuit:					Associated RCD (if any):	BS(EN) 61009			
		Type: BS(EN)	BS EN 61009 RCD/RCBO C			Rating:	20	A	RCD No of poles:	2	I _{Δn}

[illegible]

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	0 (Other - please state)
Thermoplastic insulated sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided, on continuation schedules.

This form is based on the model shown in Appendix 6 of BS7671 (as amended).
Published by the NICEIC a part of the Ascortiva Group © Copyright The Electrical Safety Council (Jan 2011)

Page 50 of

59

**See next page for
Schedule of Test Results**

Duplicate (To be retained by the contractor)


SCHEDULE OF TEST RESULTS FOR THE INSTALLATION

TEST RESULTS

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION							Test instruments (serial numbers) used:			
Characteristics at this distribution board							Earth fault loop impedance	6111-772/070907/1810	RCD	6111-772/070907/1810
Yes	Confirmation of supply polarity									
* See note below							Insulation resistance	6111-772/070907/1810	Other	
Z _s	.44	Ω	Operating times of associated RCD (if any)	At I _{Δn}	30.4	ms				
I _{pr}	.55	kA		At 5I _{Δn}	18.4	ms	Continuity	6111-772/070907/1810	Other	

[illegible]

* *Note: Where the installation can be supplied by more than one source, such as primary source (eg public supply) and a secondary source (eg standby generator), the higher or highest values must be recorded.*

TESTED BY			
Signature:		Position:	Electrician
Name: (CAPITALS)	D SHEPHERD	Date of testing:	24/08/2012

Duplicate (To be retained by the contractor)

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION

CIRCUIT DETAILS

TO BE COMPLETED IN EVERY CASE		TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*									
Location of distribution board:	BEDROOM 2, CF3	Supply to distribution board is from:	A-2F-CF3 - 5 /L1				No of phases:	1	Nominal voltage:	230	V
Distribution board designation:	A-2F-CF3-B2	Overcurrent protective device for the distribution circuit:					Associated RCD (if any):	BS(EN) 61009			
		Type: BS(EN)	BS EN 61009 RCD/RCBO C			Rating:	20	A	RCD No of poles:	2	I _{Δn}

[illegible]

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	0 (Other - please state)
Thermoplastic insulated sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided, on continuation schedules.

This form is based on the model shown in Appendix 6 of BS7671 (as amended).
Published by the NICEIC a part of the Ascortiva Group © Copyright The Electrical Safety Council (Jan 2011)

Page 52 of

59

**See next page for
Schedule of Test Results**

Duplicate (To be retained by the contractor)

SCHEDULE OF CIRCUIT DETAILS FOR THE INSTALLATION

CIRCUIT DETAILS

TO BE COMPLETED IN EVERY CASE		TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION*											
Location of distribution board:	BEDROOM 3, CF3	Supply to distribution board is from:	A-2F-CF3 - 6 /L1				No of phases:	1	Nominal voltage:	230	V		
		Overcurrent protective device for the distribution circuit:					Associated RCD (if any):	BS(EN) 61009					
Distribution board designation:	A-2F-CF3-B3	Type: BS(EN)	BS EN 61009 RCD/RCBO C			Rating:	20	A	RCD No of poles:	2	IΔn	30	mA

[illegible]

↑ See Table 4A2 of Appendix 4 of BS 7671

CODES FOR TYPE OF WIRING								
A	B	C	D	E	F	G	H	0 (Other - please state)
Thermoplastic insulated sheathed cables	Thermoplastic cables in metallic conduit	Thermoplastic cables in non-metallic conduit	Thermoplastic cables in metallic trunking	Thermoplastic cables in non-metallic trunking	Thermoplastic /SWA cables	Thermosetting /SWA cables	Mineral-insulated cables	

* In such cases, details of the distribution (sub-main) circuit(s), together with the test results for the circuit(s), must also be provided, on continuation schedules.

This form is based on the model shown in Appendix 6 of BS7671 (as amended).
Published by the NICEIC a part of the Ascortiva Group © Copyright The Electrical Safety Council (Jan 2011)

Page 54 of

59

**See next page for
Schedule of Test Results**

Duplicate (To be retained by the contractor)


SCHEDULE OF TEST RESULTS FOR THE INSTALLATION

TEST RESULTS

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION							Test instruments (serial numbers) used:			
Characteristics at this distribution board							Earth fault loop impedance	6111-772/070907/1810	RCD	6111-772/070907/1810
Yes	Confirmation of supply polarity									
* See note below										
Z _s	.38	Ω	Operating times of associated RCD (if any)	At I _{Δn}	38.5	ms				
I _{pr}	.6	kA		At 5I _{Δn}	28.2	ms	Insulation resistance	6111-772/070907/1810	Other	
							Continuity	6111-772/070907/1810	Other	

[illegible]

* *Note: Where the installation can be supplied by more than one source, such as primary source (eg public supply) and a secondary source (eg standby generator), the higher or highest values must be recorded.*

TESTED BY			
Signature:		Position:	Electrician
Name: (CAPITALS)	D SHEPHERD	Date of testing:	24/08/2012

Duplicate (To be retained by the contractor)


SCHEDULE OF TEST RESULTS FOR THE INSTALLATION

TEST RESULTS

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION							Test instruments (serial numbers) used:			
Characteristics at this distribution board							Earth fault loop impedance	6111-772/070907/1810	RCD	6111-772/070907/1810
Yes	Confirmation of supply polarity									
* See note below										
Z _s	.36	Ω	Operating times of associated RCD (if any)	At I _{Δn}	28.9	ms				
I _{pr}	.6	kA		At 5I _{Δn}	18.6	ms	Insulation resistance	6111-772/070907/1810	Other	
							Continuity	6111-772/070907/1810	Other	

[illegible]

* *Note: Where the installation can be supplied by more than one source, such as primary source (eg public supply) and a secondary source (eg standby generator), the higher or highest values must be recorded.*

TESTED BY			
Signature:		Position:	Electrician
Name: (CAPITALS)	D SHEPHERD	Date of testing:	24/08/2012

Duplicate (To be retained by the contractor)


SCHEDULE OF TEST RESULTS FOR THE INSTALLATION

TEST RESULTS

TO BE COMPLETED ONLY IF THE DISTRIBUTION BOARD IS NOT CONNECTED DIRECTLY TO THE ORIGIN OF THE INSTALLATION							Test instruments (serial numbers) used:			
Characteristics at this distribution board							Earth fault loop impedance	6111-772/070907/1810	RCD	6111-772/070907/1810
Yes	Confirmation of supply polarity									
* See note below										
Z _s	.42	Ω	Operating times of associated RCD (if any)	At I _{Δn}	40.2	ms				
I _{pr}	.54	kA		At 5I _{Δn}	28.3	ms	Insulation resistance	6111-772/070907/1810	Other	

[illegible]

* *Note: Where the installation can be supplied by more than one source, such as primary source (eg public supply) and a secondary source (eg standby generator), the higher or highest values must be recorded.*

TESTED BY			
Signature:		Position:	Electrician
Name: (CAPITALS)	D SHEPHERD	Date of testing:	24/08/2012

Duplicate (To be retained by the contractor)